

Figure 9.1 – Updated IPL 2016 Short Term Action Plan (2017-2019)

2016 Short Term Action Plan Items (2017-2019)			Status
Resource Changes	2017	Implement DSM proposed for 2017, seek approval for 2018-2020 DSM action plan	2017 DSM implementation is in progress. The DSM 2018-2020 plan has been filed with the IURC in Cause No. 44945 and is currently pending.
	2017	Complete EV CCGT Construction	Construction is in progress with expected completion in the first half of 2018.
	2018	Complete CCR/NAAQs-SO ₂ Petersburg Upgrades	IURC approval was received in Cause No. 44794. Construction is in Progress.
Transmission	2017	Upgrade (1) 138 kV line, replace (1) 345kV to 138 kV auto-transformer and continue long-term planning	The upgrade of (1) 138 kV line has been moved to early 2018. The replacement of (1) 345kV to 138 kV auto-transformer is scheduled for completion by December 2017.
	2018	Upgrade 3 substations, (3) 138 kV lines, and replace breakers at 2 substations and continue long-term planning	One substation upgrade will be completed in 2017; one substation upgrade is still scheduled for 2018 and the third substation upgrade has been rescheduled for 2022. Three 138 kV line upgrades are still scheduled for 2018. The two substation breaker replacement projects have been rescheduled for 2022.
	2019	Implement projects identified in 2017 and 2018	Engineering is planned for 2018.